## EXHIBIT "D"

## WATER TRUST BOARD PROJECT STATUS REPORT PREPARED FOR THE NEW MEXICO FINANCE AUTHORITY

Fund Recipient Names: Santa Fe County	WTB Project Number:  227-WTB  WTB Project Name: Rio Quemado
Recipient Contact: Colleen Baker	Watershed Restoration
Phone Number: (505) 992-9868	Project Type: Watershed Restoration & Management
Quarterly Project Report  Final Report Period: From - 7 / 1 / 14	Other
Contract Expiration: March 8, 2022	
Total WTB Award: \$_\$46,000	
Loan % 10% Grant % 90% Match % 10%	
Expected WTB Award Expenditure Next Quarter: \$\$0	
Project Phase: Planning  Design  Construction  PROJECT TIME: Original Completion Date: 8/27/12 Current Completion Date: 6/30/15 Days Remaining for Completion 153 Percent Project is Complete 50 % On Schedule? Yes  No  Shriefly Describe Project Progress During This Reporting Period: Santa Fe County reviewed options for structuring the solicitation for construction bids to ensure selection of a qualified bidder within the available budget, and selected a Competitive Sealed Cost Proposal format	
Issues Addressed During This Period (Indicate any current and/or anticipated issues that remain unresolved): The County issued an IFB for construction on February 19, 2014. However, the bid that the County received exceeded the available project budget. The County received exceeded the available project budget.	
solicitation for construction and plans to advertise in mid December 19 per paring a new	
Goals/Milestones With Timeline or Dates For The Next Reporting Period: Santa Fe County Purchasing Division will prepare the Request for Competitive Sealed Cost Proposals. The County plans to advertise the preject for Competitive Sealed Cost	
Name and Title of Authorized Representative: A ( <i>Print</i> ) Katherine Miller	authorized Representative Signature:
Date: <u>//. 12 · /4</u>	Katherine Mille

Approved as to form
Santa Fe County Attorney
By
Date: