


EXHIBIT "D"

**WATER TRUST BOARD PROJECT STATUS REPORT
PREPARED FOR THE
NEW MEXICO FINANCE AUTHORITY**

Fund Recipient Names: Santa Fe County		WTB Project Number: 227-WTB	
Recipient Contact: Colleen Baker		WTB Project Name: Rio Quemado Watershed Restoration	
Phone Number: (505) 992-9868		Project Type: Watershed Restoration & Management	
Quarterly Project Report <input checked="" type="checkbox"/> Final <input type="checkbox"/> Other <input type="checkbox"/>		Report Period: From - <u>10 / 1 / 14</u> To - <u>12 / 31 / 14</u>	
Contract Expiration: <u>March 8, 2022</u>			
Total WTB Award: \$ <u>\$46,000</u> Current Balance: \$ <u>\$2,360.79</u>			
Loan % 10% Grant % 90% Match % 10%			
Expected WTB Award Expenditure Next Quarter: \$ <u>\$0</u>			
Project Phase: Planning <input type="checkbox"/> Design <input checked="" type="checkbox"/> Construction <input type="checkbox"/>			
PROJECT TIME: Original Completion Date: <u>8/27/12</u>			
Current Completion Date: <u>6/30/15</u>			
Days Remaining for Completion <u>153</u>			
Percent Project is Complete <u>50</u> % On Schedule? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>			
Briefly Describe Project Progress During This Reporting Period: Santa Fe County prepared a Request for Competitive Sealed Proposals to re-bid the project for construction.			
Issues Addressed During This Period (Indicate any current and/or anticipated issues that remain unresolved): The construction budget for the project is approximately \$100,000 short of the Engineers Cost Estimate. The County has identified a funding source to cover the \$100,000 and will be rebidding the project in February.			
Goals/Milestones With Timeline or Dates For The Next Reporting Period: Santa Fe County Purchasing Division plans to issue the Request for Competitive Sealed Proposals in February 2015.			
Name and Title of Authorized Representative: (Print) Katherine Miller		Authorized Representative Signature:	
Date: <u>2.20.15</u>			

Approved as to form
Santa Fe County Attorney

By: 
Date: 2/16/15