

## **EXHIBIT I**

### **CHANGE ORDER**

**PROJECT: RIO QUEMADO WATERSHED PROJECT**

**CONTRACTOR: REINEKE CONSTRUCTION LLC**  
**CHANGE ORDER NO: 3**

**ARCHITECT/ENGINEER: WILLIAM J. MILLER ENGINEERS, INC.**

**PROJECT NO: 162646 / AGREEMENT NO. 2015-0143-PW/PL**

**Contractor Telephone: (505) 270-6866**

**Contractor e-mail: mreineke@earthlink.net**

**ENGINEER'S/ARCHITECT'S PROJECT NO: AGREEMENT NO. 2013-0207-PW/PL**

---

**CHANGE ORDER JUSTIFICATION (Provide definitive reason for proposed change order.)**

The Contract Sum is reduced because of a smaller than anticipated disturbed area on the Santa Cruz River required for the construction of the Las Cuevas and Manuel Vigil diversion structures. This has resulted in the reduction of material and labor quantities.

Also, the Contractor was not required to control water in the Santa Cruz River during construction because the flow was regulated by Santa Cruz Reservoir located immediately above the Las Cuevas and Manuel Vigil diversion structures.

The Contractor was not required to perform a re-installation of the fence along the east bank of the Rio Quemado because the original fence installation work performed by Contractor was acceptable.

No paint coating was applied to irrigation heading structures installed at the Las Cuevas Diversion and the Sra. Epitacio DeAgüero Diversion.

---

**You are directed to make the following changes in this Contract:**

(None)

NOT VALID UNTIL SIGNED BY BOTH THE COUNTY AND THE ARCHITECT/ENGINEER.  
Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

The Original Contract Sum was	\$284,844.00
Net change by previously authorized Change Orders	(\$60,374.50)
The Contract Sum prior to this Change Order was	\$224,469.50
The Contract Sum will be increased/ <u>decreased</u> /unchanged by this Change Order in the amount of	(\$17,522.75)
The new contract Sum including this Change Order will be	\$206,946.75
The Contract Time will be increased/decreased/ <u>unchanged</u> .	
The date of Substantial Completion is: November 30, 2016.	

### CHANGE ORDER SIGNATURE PAGE

#### REVIEWED

Santa Fe County

By:   
Project Manager

Date: 1/9/17

#### AGREED AND RECOMMENDED

CONTRACTOR

By: 

Date: 1/4/17

Title: CHIEF OPERATIONS OFFICER & CO-OWNER


ARCHITECT/ENGINEER

By:   
PROJECT ENGINEER

Date: 1/4/17


#### APPROVED

SANTA FE COUNTY

By:   
DEPUTY COUNTY MANAGER

Date: 1.19.17

Reviewed and Approved  
for SIGNATURE  
Don Moya  Date: 1/13/17  
Interim Finance Director

Approved as to form  
Santa Fe County Attorney  
By:   
Date: 1-11-17

**SANTA FE COUNTY**  
**Rio Quemado Watershed Project**  
**Tracking Spreadsheet: Changes to Contract**  
**Agreement No. 2016-0143-PW/PL**  
**Updated January 4, 2017**

BID ITEM NO.	SPEC. NO.	BID ITEM DESCRIPTION	CHANGE TO BID ITEM	25-Aug-16 CONTRACT AMOUNT	Change Order #3 REVISED AMOUNT	CHANGE IN AMOUNT (REVISED - CONTRACT)
<b>CHANGE ORDER NO. 3</b>						
<b>Las Cuevas &amp; Manuel Vigil Acequias - Diversion Modification</b>						
1	8	Mobilization, demobilization		\$1,215.00	\$1,215.00	
2	8	Pollution control	Reduced limits of disturbance	\$8,640.00	\$7,775.00	(\$864.00)
3	11	Removal of water	Pump around not required	\$3,375.00	\$0.00	(\$3,375.00)
4	7	Construction surveys	Reduced limits of disturbance	\$2,700.00	\$1,593.00	(\$1,107.00)
5	4	Channel clearing and shaping	Reduced limits of disturbance	\$7,200.00	\$6,000.00	(\$1,200.00)
6	61A	Furnish and install structure rock	Reduced limits of disturbance	\$23,580.00	\$22,184.00	(\$1,504.00)
7	71	Irrigation heading structure	No point coating was applied to structure	\$19,900.00	\$19,333.00	(\$567.00)
8	23	Structure backfill and site grading		\$6,750.00	\$6,750.00	
9	6	Seeding and stabilization	Reduced limits of disturbance	\$3,789.00	\$2,349.00	(\$1,460.00)
10	6	Planting	Reduced limits of disturbance	\$5,534.75	\$3,422.25	(\$2,112.50)
<b>Subtotal:</b>				<b>\$81,601.75</b>		<b>(\$12,178.50)</b>
<b>Brn. Esteban DaAgua - Diversion Modification</b>						
11	8	Mobilization, demobilization		\$1,215.00	\$1,215.00	
12	8	Pollution control		\$3,510.00	\$3,510.00	
13	11	Removal of water		\$6,245.00	\$6,245.00	
14	7	Construction surveys		\$2,700.00	\$2,700.00	
15	4	Channel clearing and shaping		\$5,400.00	\$5,400.00	
15A	4	Machine Mastication		\$4,050.00	\$4,050.00	
16	61A	Furnish and install structure rock		\$56,394.00	\$56,394.00	
17	71	Irrigation heading structure	No point coating was applied to structure	\$11,275.00	\$10,936.75	(\$338.25)
18	23	Structure backfill and site grading		\$7,830.00	\$7,830.00	
18A	23	Emergency fence installation	Emergency fence installation not required	\$5,005.00	\$0.00	(\$5,005.00)
19	6	Seeding and stabilization		\$5,133.00	\$5,133.00	
20	6	Planting		\$7,478.25	\$7,478.25	
<b>Subtotal:</b>				<b>\$119,238.25</b>		<b>(\$5,343.25)</b>

<b>Sum of Changes in Amount under Proposed Change Order No. 3:</b>		<b>(\$17,522.75)</b>
<p>The Contract Sum prior to this Change Order will be increased/decreased/unchanged by the following number of days:</p> <p>Net change by previously authorized Change Order:</p> <p>The new contract Sum including this Change Order will be:</p> <p>Original date of Substantial Completion</p> <p>Net change in days by previously authorized Change Order:</p> <p>The date of Substantial Completion as of the date of this Change Order therefore is:</p>		
<p>Original Contract Sum:</p> <p>Net change by previously authorized Change Order:</p> <p>The new contract Sum including this Change Order will be:</p> <p>Original date of Substantial Completion</p> <p>Net change in days by previously authorized Change Order:</p> <p>The date of Substantial Completion as of the date of this Change Order therefore is:</p>		<p>\$234,844.00</p> <p>(\$40,374.50)</p> <p>(\$17,522.75)</p> <p>\$200,946.75</p> <p>February 29, 2016</p> <p>275</p> <p>0</p> <p>November 30, 2016</p>