

EXHIBIT I

CHANGE ORDER

PROJECT: *Edgewood Fire Station #2 ADA and Electrical Upgrade*

CONTRACTOR
CHANGE ORDER NO: *1*

ARCHITECT/ENGINEER *Alexander Dzurce - Autotroph Inc.*

PROJECT NO: *2017-0238-PW/KE*

Contractor Telephone: *(505) 877-6325*

Contractor e-mail: *vigilcontracting@comcast.net*

ENGINEER'S/ARCHITECT'S PROJECT NO:

CHANGE ORDER JUSTIFICATION (Provide definitive reason for proposed change order.)

Electrical inspector requires ~~old~~ electrical to be up to code in area be worked on.

You are directed to make the following changes in this Contract: (Provide a detailed description of the Scope of the Work.)

Bring electrical up to code per Request #2r1

NOT VALID UNTIL SIGNED BY BOTH THE COUNTY AND THE ARCHITECT/ENGINEER.
Signature of the Contractor indicates agreement herewith, including any adjustment in the Contract Sum or Contract Time.

The Original Contract Sum

\$26,100

Net change by previously authorized Change Orders

The Contract Sum prior to this Change Order, the Contract Sum will be increased/decreased/unchanged

\$2,266

The new Contract Sum including this Change Order

\$28,366⁰⁰

The Contract Time will be increased/decreased/unchanged by 10 days.

The date of Substantial Completion as of the date of this Change Order is:

Sept 11, 2017

CHANGE ORDER SIGNATURE PAGE

APPROVED

SANTA FE COUNTY

By: 


Date: 8-16-17

Approved as to form:

By: 
Gregory S. Shaffer
County Attorney

Date: 8-9-17

Finance Department:

By: 
Don D. Moya
Finance Director

Date: 8-1-17

CONTRACTOR

By: 

Date: 7/17/17

Title: Manager - Treasurer

ARCHITECT/ENGINEER

By: 

Date: 07/19/17

Title: Project Architect